

Stage 1	Item	Start	Complete
		08/26/09	11/19/09
	Project Start	08/26/09	08/26/09
	Temporary Signage	08/26/09	08/28/09
	Erosion Control	08/28/09	08/31/09
	Joint Utility Trench: Taylor to Shilo	08/31/09	09/02/09
	Preparation for Stage 1 Traffic Switch	09/02/09	09/04/09
	Temporary Paving	09/04/09	09/08/09
	Temporary Striping	09/08/09	09/08/09
	Traffic Switch/Close Brewery Grade	09/08/09	09/08/09
	Dig footing for Retaining Wall	09/09/09	09/18/09
	Demo Existing Asphalt/Obstructions	09/18/09	09/23/09
	Earthwork/Embankment	09/23/09	10/06/09
	Retaining Wall	09/21/09	10/08/09
	Stairs	09/18/09	10/06/09
	Coping/Concrete Barrier	09/28/09	10/30/09
	Railing	10/06/09	11/11/09